



ETSA-G2301

November 6, 2023
Via E-Mail : info@theesa.org

Authority Commissioners
Eatontown Sewerage Authority
Municipal Building
47 Broad Street
Eatontown, NJ 07724

Re: Engineer's Status Report – October 2023

Dear Commissioners:

Enclosed herein is my report on project status and issues for the month of October 2023.

A. The following is the status of Capital Projects in progress:

1. **2022 Sewage Collection System Rehabilitation Proposal:** T&M received resolution 2022-11-05 to solicit bids for the 2023 Sewage Collection System Rehabilitation – Phase 1. T&M is presently scheduling the design work as outlined by our proposal. T&M completed draft construction documents and recently completed the review of the provided CCTV inspection videos. **T&M will finalize plans and specifications based on 2024 Budget and Bid Schedule.**
2. **Old Deal Road and Deep Woods PS Generator Replacement (00233):** Pre-construction meeting held with the Authority and Contractor on January 13; Notice to Proceed issued. Generator and Automatic Transfer Switch shop drawing submittals reviewed and approved. Lead time for Generators is approximately 1 year. On March 29, 2023, T&M Associates and LaManna Electric met on site with NJ Natural Gas to coordinate Natural Gas installation for the two pump stations/Generators. Active construction activities will occur in Fall 2023 upon approaching the delivery date of the Generators. **The Contractor has received delivery of the Generators and ATS and will be delivering the equipment to the job site.**
3. **Avenue of Memories Sewer Improvements (FMERA) (00231):** T&M has followed up with FMERA regarding the status the review of conceptual design plans for the station with Netflix. FMERA has scheduled a meeting with Netflix for April 17 at 1:30PM. On April 17, 2023, T&M attended the meeting with FMERA, ETSA and Netflix to discuss the proposed sewer and pump station location. A copy of the proposed gravity sewer and pump station plans were forward to the Netflix site design engineer to review with the proposed site development plan. T&M is waiting to hear back from FMERA and Netflix regarding the proposed sewer improvements. **No change.**
4. **Fort Monmouth Easement Retracement (00227):** On October 25, 2021, Kara Kopach notified T&M the proposal was accepted. It remains for the ESA and FMERA to prepare an agreement allowing T&M to perform the services outlined in the proposal. T&M made minor corrections to the survey as requested by FMERA on January 31st. **No change.**

B. The following is the status of Fort Monmouth Economic Revitalization Authority (FMERA) projects in progress:

1. **Liberty Point Residential Development – Fort Monmouth Howard Commons – Pinebrook Road (R0800):** T&M prepared a review memo dated March 6, 2023 that provided comments to



**Le: Authority Commissioners
Eatontown Sewerage Authority**

Re: Engineer's Status Report – October 2023

the information provided by the developer. Based on our review, we recommended the applicant prepare a formal application to the ESA in accordance with the ESA Rules & Regulations. T&M has sent ESA and the applicant the first engineering review letter on October 3, 2023. **T&M has responded to a request for information from the applicant on October 20, 2023. Revised submission material was received on November 3, 2023 and is currently under review.**

2. **Fort Monmouth, Sun Eagles – 2000 Lowther Drive (R0590)**: A sketch remains to be submitted to T&M for review of the phasing breakdown. Contractor has sent the SCADA pack to TRWRA for calibration and once returned the contractor will prepare a schedule for the parshall flume construction. T&M was advised by Two Rivers that the Vega pack was submitted however the SCADA pack was never sent to them for calibration by Martelli Development Group. T&M was advised by Mike Dailey of Martelli Development Group that he's reached out to Neil Systems for status of this submission and we're waiting for a response. Martelli Development Group has submitted an escrow check in the amount of \$39,011.49 to ESA on May 2, 2013. T&M has contacted Mike Dailey on June 6, 2023 to confirm delivery of the SCADA to Two Rivers and are awaiting response. TRWRA has received the SCADA pack in late June and is having their I&C Engineer calibrate it. **No change. T&M has reached out to TRWRA for a status update.**

Wilson Avenue Sanitary Sewer Rehabilitation (00236): A pre-construction meeting was held on August 31st, 2023. T&M has sent the original contract books and Notice to Proceed to Earle Asphalt Company on September 6, 2023 with a Notice to Proceed date of September 11, 2023. The Contractor has submitted shop drawings for manholes and T&M returned review on September 6, 2023. **The project is substantially complete, and the Contractor has submitted Payment Request No. 2. Coordination for final restoration will need to be made before the end of the year.**

C. The following projects were reviewed, and we are awaiting resubmittals:

1. **DCH Kay Honda – 200 State Route 36 (R0780)**: A First Engineering Review was completed and sent out on September 12, 2022. ESA as-built information was sent to the site engineer on October 27, 2022, to support their revised plan preparation.
2. **611 Industrial Way, LLC (APTAR) – 611 Industrial Way West (R0760)**: An application was submitted to discharge industrial waste produced from cleaning the manufacturing plant's chilled water system into the existing sanitary sewer system. A First Engineering Review was completed and sent out on February 28, 2022, and we are awaiting a reply from the applicant.
3. **Eat-in-Town Eatontown, LLC – 252 State Route 35 (R0610)**: An application was submitted to expand upon the existing, vacant, one-story building with a 2,103 square foot addition. The proposed renovated building is intended to accommodate a total of three separate tenant spaces: two restaurant spaces and one retail space. The applicant proposes to connect to the existing 8-inch sanitary sewer main in State Route 35. A Third Engineering Review was completed and sent out on May 1, 2019, and we are awaiting a reply from the applicant.



**Le: Authority Commissioners
Eatontown Sewerage Authority**

Re: Engineer's Status Report – October 2023

4. **B&B Party Rentals, LLC – 375 South Street (R0810)**: An application was submitted to install a grease interceptor. T&M has submitted the first engineering review on April 10, 2023. The applicant has resubmitted a hardcopy submittal to the ESA on July 3, 2023. T&M has sent the third and final engineering review to ESA and the applicant on August 1, 2023.

D. The following projects were approved and are awaiting construction or under construction:

1. **246 Industrial, LLC (GSVS Veterinary Hospital) – 246 Industrial Way West (R0770)**: The application was approved to convert a 53,398 square feet portion of the existing one-story, 200,851 square feet, commercial office/warehouse building into a veterinary hospital and construct an exterior dog run courtyard along with minor site and utility improvements. The facility will require a re-connection to the existing on-site 6-inch PVC sanitary sewer lateral. The project is currently under construction and has completed the sanitary sewer improvements. We are awaiting submission of as-builts.
2. **Monmouth Plaza Enterprises, LLC – 133 State Route 35 (R0730/0731)**: A First Project Closeout letter was sent out on July 26, 2022, for the original application. We are awaiting completion of the amended plan's sanitary sewer improvements and submission of the as-built plans.
3. **Monmouth Mall Redevelopment – Winter Garden and Restaurant Pad – 180 State Route 35 (R0680)**: The project has not yet begun construction.
4. **Farrah Enterprises, LLC – 49 – 51 Victor Place (R0670)**: A First As-Built Review was completed and sent out on June 30, 2020, and we are awaiting a reply from the applicant.
5. **Lakewood Townhomes – 74 Tinton Avenue (R0660)**: (Previously Beechwood Townhomes, R0460) The project is substantially complete and has completed the sanitary sewer improvements. We are awaiting submission of the as-built plans.
6. **Amended Electronic Concepts, LLC – 526 Industrial Way West (R0621)**: The applicant has submitted revised as-built plans and T&M has returned the first as-built review letter on August 30, 2023. **We are awaiting resubmission of the as-built plans.**
7. **Fidelity Eatontown, LLC – 141 Highway 35 (R0190)**: **The applicant has submitted revised as-built plans and T&M has returned the as-built review and project closeout letter on October 25, 2023.**

E. Other Inquiries

1. **30 Main Street**: Gary Schecher or Cross Builders LLC called T&M to seek direction on an 8" sanitary line that is running through property that he plans to develop on. T&M has forwarded the inquiry request to Ted Lewis on March 28, 2023. John Bonello's (ESA Lawyer) office is currently looking into easement records on the 8" sanitary line.



Le: Authority Commissioners
Eatontown Sewerage Authority

Re: Engineer's Status Report – October 2023

2. **Will Serve Request – Water Service Monmouth Square – Block 2201, Lots 1, 2, 3, 4, & 5:**

We received a will serve request for new sanitary sewer service by Langan on behalf of Monmouth Mall, LLC. The proposed mixed-use development will consist of 891,348 sf of retail, 111,000 sf of medical offices, and 1,000 apartment style units. T&M is currently reviewing this request.

If you should have any questions, please do not hesitate to contact me.

Very truly yours,

T&M ASSOCIATES

A handwritten signature in blue ink that reads "ML Willis".

MICHAEL L. WILLIS, P.E., C.M.E.

On behalf of:

STEPHEN J. SCHREIBER, P.E., C.M.E.

EATONTOWN SEWERAGE AUTHORITY ENGINEER

SJS:RSP

cc: Theodore Lewis, Executive Director
Herb Volner, Superintendent (hveatontownsa@comcast.net)
John Bonello, Esq. (BonelloLaw@yahoo.com)
Melinda Keegan, Manna & Bonello (melindakeegan@yahoo.com)